

# Commissioning Plan for the ALS with Superbends



Christoph Steier

Accelerator and Fusion Research Division  
Advanced Light Source Accelerator Physics Group

- Introduction/Boundary Conditions for Scheduling
- Commissioning Team
- Milestones/Fall Back Plans
- Detailed Schedule
- Summary

## Introduction

- Evaluated critical accelerator physics issues in advance  $\Rightarrow$  will use known methods for commissioning
- Complete set of **baseline measurements** acquired in advance
- Have **large team of accelerator physicists** available, which covers all key abilities (enough for 3–4 shifts teams with  $\geq 2$  persons)
- Finish shutdown early (issue is weekend and holiday) to gain **contingency time**, add 3 day shutdown after 2 weeks of commissioning



## Boundary Conditions for Scheduling



- ❑ Milestones are well defined and scheduled early enough; realistic fall-back scenarios are in place
- ❑ Schedule is based on two shifts a day, with automated measurements (operators) over night; plan is to extend shifts longer than 8 hours; some owl shifts can be used as contingency
- ❑ Time estimate for each task is realistic to pessimistic, but no explicit contingency in case of significant problems
- ❑ Contingency is included implicitly, only tasks up to #106 (first 11 days of scheduled tasks) are absolutely necessary
- ❑ Users are involved at several stages of commissioning (early enough)

## Commissioning Team



### □ Shift organization:

- \* Plan is to have **at least two people** on **day and swing shift** (plus operators).
- \* Both shifts extended to maybe **10 hours** (with overlap).
- \* **Daily progress meeting** around shift change from day to swing shift.

### □ People available:

- **Shift leaders** (familiarity with ALS, measurement tools and control system/Matlab tools): Winfried Decking (DESY), David Robin, Christoph Steier, Ying Wu (Duke, last two weeks)
- **Regular shift takers** (wide spread knowledge base): Terry Byrne, Laurent Nadolski, Hiroshi Nishimura, Benoit Salvant, Fernando Sannibale, Tom

Scarvie, Weishi Wan, Andi Wolski

## Commissioning Team II

---



← Specialists in non-Superbend tasks/systems; shift leaders for non-Superbend shifts: Walter Barry, John Byrd, Slawek Kwiatkowski, Greg Stover, Stefano de Santis

← External experts: Ed Doming, Kem Robinson

← Support from engineering: Superbend project team, controls group, mechanical engineering, electrical engineering

← Operators (semi-automated/routine measurements, scrubbing, equipment startup/searches, operations checks)

⇒ Enough people available to fill owl shifts as well, if necessary.

## Milestones



New **control system** for corrector magnets and IDBPMs functional. (9/4)

**Realignment** of the Superbends necessary? (9/7)

Is the **Superbend performance** good enough to keep them in the ALS? (9/19)

Sufficient progress in commissioning to **fix date for 3-day shutdown** (9/19)

**Ready for tests with users** (and to define the scope of the tests) (9/28)

*Definition of what results have to be achieved to go ahead after each milestone.*

*Fall-back plan and time necessary.*

## Milestones: Control System



Control System:

- Corrector magnets and IDBPMs are migrated to compact-PCI, preparation for fast orbit feedback (reviewed last year)
- Necessary to go ahead: **Reliable** control of corrector magnets and read-out of IDBPMs; sufficient data rates (necessary 2 Hz, better  $\geq 10$  Hz); stability of power supplies with new DACs as good as before ( $1 \times 10^{-4}$ ); noise of IDBPM readings as small as before ( $0.3 \mu\text{m rms}$ ); digital averaging for IDBPMs with data rate  $\geq 100$  Hz (is needed one week later than the other items)
- Fall back solution: Switch corrector interface cables back to ILCs, plug cables leading to ILCs back onto IDBPMs, reconfigure database (**overall at most 2 days**)

## Milestones: Superbend Realignment



Superbend Realignment:

- ❑ **Magnets are aligned** based on magnetic measurements, survey of the current position of all magnets on girders 4, 8 +12 and integration of particle trajectory through field → some possible error sources

- ❑ **Necessary to go ahead:** Stored beam; analysis of coupling, orbit measurements, gradient distribution indicates alignment is within tolerances; offset and angle of photon beams small enough to be accepted by user beamlines

- ❑ **Fall back solution:** Identify source of error and independently go ahead with realignment based on beam measurements (**time necessary between 1 day - cryostat alignment and 5-7 days - cold mass alignment**)



## Milestones: Keep Superbends



Keep Superbends:

- The performance of the ALS with Superbends has to be good enough (orbit, stability, lifetime, current, injection efficiency) to keep the Superbends

- Necessary to go ahead: Superbends operate **reliably**; stored beam; orbit motion is small enough (below 1/10 of  $\sigma_{x,y}$ ); dynamics studies go well (lifetime, injection efficiency); ramping to 1.9 GeV is possible

- Fall back solution: Reinstall gradient bend magnets, re-commission ALS without Superbends (conservative: **7 days for installation, 7 days for commissioning**)

Decision about date for **3-day shutdown** is coupled to this decision.

Ready for user tests


## Milestones: Ready for user tests



- The Superbend installation and commissioning will bring many changes to beam properties and ALS operation; in addition, most ID beamlines will be realigned; therefore it is important to **test the new conditions together with users.**


- **Need to go ahead:** Finish commissioning; Have a complete set of information about what has changed.

- **Fall back solution:** Non optimum performance for first week(s) of user operation; continue optimization in collaboration with users **into October.**



# Detailed Schedule I





# Detailed Schedule II



- We have put together a **detailed commissioning** plan which includes all necessary tests (based on prior commissioning experience) and involves users early enough.
- All **methods** needed for commissioning **are in place and tested**.
- **Accelerator physics issues** with high risk have been extensively studied in preparation with **very positive results**.
- **Commissioning team is large enough** and has necessary knowledge.
- **Contingency** is included implicitly into schedule and is in general **larger than a factor of two**.

---

## Summary

